ARCO

PRE-TASK PLAN **DAILY HUDDLE**
REUNIÓN DIARIA DEL PLAN PREVIO AL TRABAJO

TRADE PARTNER NAME	Plateau (Pipe Crew)	CREW LEAD PHONE		DATE	
ACTIVITY DESCRIPTION		WORK LOCATION	Project Nova	TIME	

SCAN TO SUBMIT HAZREC

STEP 1: INDENTIFY HIGH RISK ACTIVITIES IDENTIFICAR ACTIVIDADES DE ALTO RIESGO

- [ ] ELEVATED WORK — TRABAJO EN ALTURA
- [x] MOBILE EQUIPMENT — EQUIPO MÓVIL
- [ ] LOCKOUT/TAGOUT — BLOQUEO/ETIQUETADO
- [ ] CONFINED SPACE — ESPACIO CONFINADO
- [x] SURFACE PENETRATION — PENETRACIÓN SUPERFICIAL
- [x] HOISTING & RIGGING — izaje y aparejo
- [ ] DEMOLITION — DEMOLICIÓN
- [ ] HOT WORK — TRABAJO EN CALIENTE
- [ ] ENERGIZED ELECTRICAL — ELÉCTRICA ENERGIZADA

STEP 2: HIGH RISK ACTIVITY CONSIDERATIONS CONSIDERACIONES PARA ACTIVIDADES DE ALTO RIESGO

ELEVATED WORK	MOBILE EQUIPMENT	LOCKOUT/TAGOUT	CONFINED SPACES	SURFACE PENETRATION	HOISTING & RIGGING	DEMOLITION	HOT WORK	ELECTRICAL
☐ Competent Person Onsite	☑ Certified Operators	☐ Authorized Person Present	☐ Air Monitoring	☑ Competent Person	☑ Certified Rig/Sig	☐ Silica Control Plan	☐ Area Clear of Flammables & Combustibles	☐ Proper Distance Maintained From Live Parts
☐ Fall Protection & Rescue Plan	☑ Spotters Present	☐ Lock Installed	☐ Rescue Equipment	☑ Slope/Benching > 5'	☑ Communication Plan	☐ Demo Plan Reviewed	☐ Fire Extinguisher Present	☐ Electrical Cables in Work Area Identified
☐ Guardrails	☑ Designated Travel Path	☐ Tracking Log Completed	☐ Hole Watch Present	☑ Shielding > 5'	☑ Proper Rigging/Sling Protection/ Tagline	☐ Utility Disconnects Verified	☐ Fire Watch Present	☐ Emergency Response Procedures
☐ Fall Arrest System	☑ Barricades	☐ Live-Dead-Live Test Performed	☐ Means of Communication	☑ Access/Egress > 4'	☑ LAZ Established	☐ Barricades Around Area		
☐ Falling Object Prevention	☑ Backup Alarms	☐ LOTOTO	☐ Adequate Ventilation & Lighting	☑ Spoil Piles 2' Back	☑ Audible Lift Signal	☐ Live Utilities Marked		
				☑ Barricades In Place				

STEP 3: PERMITS PERMISOS

- [ ] HOT WORK — TRABAJO EN CALIENTE
- [ ] CRANE LIFT WORKSHEET — HOJA DE TRABAJO PARA EL IZAJE CON GRÚA
- [ ] SURFACE PENETRATION — PENETRACIÓN SUPERFICIAL
- [ ] CONFINED SPACE — ESPACIO CONFINADO
- [ ] LOCKOUT/TAGOUT — BLOQUEO/ETIQUETADO
- [ ] INITIAL ENERGIZATION — ENERGIZACIÓN INICIAL
- [ ] ENERGIZED ELECTRICAL WORK — TRABAJO ELÉCTRICO CON TENSIÓN

STEP 4: CREATE A PLAN CREAR EL PLAN DE TRABAJO

A WHAT ARE WE DOING TODAY? ¿QUÉ VAMOS A HACER HOY? — SEQUENCE OF BASIC JOB STEPS	B WHAT TOOLS WILL WE NEED? ¿QUÉ HERRAMIENTAS NECESITAREMOS? — TOOLS & EQUIPMENT NEEDED FOR EACH STEP	C HOW COULD WE GET HURT? ¿CÓMO PODRÍAMOS RESULTAR HERIDOS? — HAZARDS WITH EACH STEP, TOOL, OR EQUIPMENT	D WHAT WILL WE DO ABOUT IT? ¿QUÉ HAREMOS AL RESPECTO? — ELIMINATE OR CONTROL THE HAZARD
Installing storm	Excavator	Struck by	Employees will be in constant communication with excavator operator
	Shovels		keep hands clear as rigged pipe is being lifted and lowered into the excavation
	Rigging	Caught Between	They will stay aware of where pipe is, to prevent being caught between the pipe.
	Compactor		employees will wear gloves rated for the task being performed
	Brick hammer	Cave in	All rigging equipment will be properly tagged and inspected daily
	Mudding Tools		All employees will use proper lifting techniques when unloading to prevent any back or leg injuries
	Laser	Soft tissue injury	
	Ladder		Proper rigging will be used to unload concrete pipe and will be inspected daily.
		Falling Objects	

STEP 5A: SIGN-OFF REGISTRAR SE

CREW MEMBER NAME DE RIESGO	INITIALS INICIALES	
	START	MID-SHIFT

STEP 5B: MID-SHIFT HUDDLE MEDIO DIA

☐ YES ☐ NO **Have site conditions changed since the initial briefing?**
¿Han cambiado las condiciones del sitio desde la reunión informativa inicial?

IF 'YES' TO THE ABOVE, REVISIT STEP 4 TO REASSESS THE TASK, ADDRESS CHANGES & ENSURE ALIGNMENT WITH CURRENT CONDITIONS

SI LA RESPUESTA A LO ANTERIOR ES AFIRMATIVA, VUELVA AL PASO 3 PARA REEVALUAR LA TAREA, REABORDAR LOS CAMBIOS NECESARIOS Y ASEGURARSE LA ALINEACIÓN CON LAS CONDICIONES ACTUALES

STEP 6: ARCO REVIEW REVISION DE ARCO

FEEDBACK:

ARCO REVIEW INITIALS: _____